

Priliminary Project Schedule

Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	2016												2017							
						Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug
Westmont IGLL		413	413	15-Dec-15 A	17-Aug-17																				
Summary & Milestones		383	383	19-Jan-16	20-Jul-17																				
Permits		40	25	15-Dec-15 A	08-Feb-16																				
Estimating & GMP Preperation		51	51	18-Jan-16	28-Mar-16																				
Subcontractor Buyout		65	65	29-Mar-16	28-Jun-16																				
Submittals & Procurement		125	125	25-Apr-16	20-Oct-16																				
Construction		348	348	05-Apr-16	17-Aug-17																				
Mobilization & Site Preparation		20	20	05-Apr-16	02-May-16																				
MS1030	Mobilize Site Trailers	5	5	05-Apr-16	11-Apr-16																				
MS1040	ID Trees for Protection	5	5	12-Apr-16	18-Apr-16																				
MS1050	MEP for Const. Trailers	5	5	12-Apr-16	18-Apr-16																				
MS1060	Site Survey (Est. Control & Layout)	5	5	12-Apr-16	18-Apr-16																				
MS1070	Site Fencing & Construction Signage	5	5	12-Apr-16	18-Apr-16																				
MS1080	Install Root Protection @ ID Trees	5	5	19-Apr-16	25-Apr-16																				
MS1090	Set Up SWPP (Erosion, & Sediment Control)	5	5	26-Apr-16	02-May-16																				
South Resident Hall		321	321	03-May-16	08-Aug-17																				
Site Work & Utilities		25	25	03-May-16	07-Jun-16																				
SR2040	Cut & Remove Existing Trees	5	5	03-May-16	09-May-16																				
SR2050	Rough Grade / Clear & Grub	5	5	10-May-16	16-May-16																				
SR2060	Establish Sub-grade	5	5	17-May-16	23-May-16																				
SR2070	Install Underground Utilities	10	10	24-May-16	07-Jun-16																				
Foundation / SOG		53	53	24-May-16	08-Aug-16																				
SR1910	Layout Caissons	3	3	24-May-16	26-May-16																				
SR1920	Drill & Place Caissons	10	10	27-May-16	10-Jun-16																				
SR1930	Elevator Pits	10	10	27-Jun-16	11-Jul-16																				
SR1940	Undergroud MEP Trades	10	10	14-Jun-16	28-Jun-16																				
SR1950	Install Gabion Walls	10	10	13-Jun-16	24-Jun-16																				
SR1960	Form & Pour Column Caps	10	10	13-Jun-16	24-Jun-16																				
SR1970	Grade Bottom of Slab	3	3	27-Jun-16	29-Jun-16																				
SR1980	Under SOG Waterproofing / Barrier	3	3	12-Jul-16	14-Jul-16																				
SR1990	Formwork & Embeds	5	5	30-Jun-16	07-Jul-16																				
SR2000	Reinforcing SOG	7	7	15-Jul-16	25-Jul-16																				
SR2010	Place Concrete SOG	5	5	26-Jul-16	01-Aug-16																				
SR2020	S/F/F Slab on grade	5	5	26-Jul-16	01-Aug-16																				
SR2030	Form & Pour Stem Walls	5	5	02-Aug-16	08-Aug-16																				
Building Structure & Exterior		122	122	09-Aug-16	02-Feb-17																				
SR1660	Layout & Anchor Bolt Adjustment	5	5	09-Aug-16	15-Aug-16																				
SR1670	Frame 1st Level	12	12	16-Aug-16	31-Aug-16																				
SR1680	Shear, Plumb & Line 1st Level	5	5	01-Sep-16	08-Sep-16																				
SR1690	Stack & Roll Joist 2nd Level	5	5	09-Sep-16	15-Sep-16																				
SR1700	Deck (Plywood) 2nd Level	5	5	16-Sep-16	22-Sep-16																				
SR1710	Block & Pick Up 1st Level	5	5	09-Sep-16	15-Sep-16																				
SR1720	Layout 2nd Level	2	2	23-Sep-16	26-Sep-16																				
SR1730	Stairs & Railings	5	5	27-Sep-16	03-Oct-16																				
SR1740	Frame 2nd Level	12	12	27-Sep-16	12-Oct-16																				
SR1750	Shear, Plumb & Line 2nd Level	5	5	13-Oct-16	19-Oct-16																				
SR1760	MEP Rough-in	20	20	29-Sep-16	26-Oct-16																				
SR1770	Stack & Roll Joist Roof	5	5	20-Oct-16	26-Oct-16																				
SR1780	Erect Scaffolding	5	5	20-Oct-16	26-Oct-16																				
SR1790	Deck (Plywood) Roof	5	5	27-Oct-16	02-Nov-16																				
SR1800	Exterior Sheathing & Waterproofing	7	7	03-Nov-16	14-Nov-16																				
SR1810	Windows & Exterior Door Frames	7	7	15-Nov-16	23-Nov-16																				

- Mobilize Site Trailers
- ID Trees for Protection
- MEP for Const. Trailers
- Site Survey (Est. Control & Layout)
- Site Fencing & Construction Signage
- Install Root Protection @ ID Trees
- Set Up SWPP (Erosion, & Sediment Control)

- Cut & Remove Existing Trees
- Rough Grade / Clear & Grub
- Establish Sub-grade
- Install Underground Utilities

- Layout Caissons
- Drill & Place Caissons
- Elevator Pits
- Undergroud MEP Trades
- Install Gabion Walls
- Form & Pour Column Caps
- Grade Bottom of Slab
- Under SOG Waterproofing / Barrier
- Formwork & Embeds
- Reinforcing SOG
- Place Concrete SOG
- S/F/F Slab on grade
- Form & Pour Stem Walls

- Layout & Anchor Bolt Adjustment
- Frame 1st Level
- Shear, Plumb & Line 1st Level
- Stack & Roll Joist 2nd Level
- Deck (Plywood) 2nd Level
- Block & Pick Up 1st Level
- Layout 2nd Level
- Stairs & Railings
- Frame 2nd Level
- Shear, Plumb & Line 2nd Level
- MEP Rough-in
- Stack & Roll Joist Roof
- Erect Scaffolding
- Deck (Plywood) Roof
- Exterior Sheathing & Waterproofing
- Windows & Exterior Door Frames

- Remaining Level of Effort
- Actual Level of Effort
- Actual Work
- Remaining Work
- Critical Remaining Work
- ◆ Milestone

Westmont College IGLL
Project Schedule

data date: 05-Jan-16

Priliminary Project Schedule

Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	2016												2017											
						Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep			
Hardscapes & Decks		25	25	03-Feb-17	09-Mar-17																								
SR3010	Waterproofing & Flashing at Decks	5	5	03-Feb-17	09-Feb-17																								
SR3020	Install Stairs at Decks	5	5	10-Feb-17	16-Feb-17																								
SR3030	Place Concrete at Decks	5	5	17-Feb-17	23-Feb-17																								
SR3040	Install Handrail/Guardrails	10	10	24-Feb-17	09-Mar-17																								
Punch / System Test / Clean		52	52	25-May-17	08-Aug-17																								
SR1160	Energize System	2	2	25-May-17	26-May-17																								
SR1170	Pipe Flush	5	5	25-May-17	01-Jun-17																								
SR1180	Punchlist	15	15	06-Jun-17	26-Jun-17																								
SR1190	Equipment Start-up	5	5	02-Jun-17	08-Jun-17																								
SR1200	Test & Balance	5	5	09-Jun-17	15-Jun-17																								
SR1210	Final County Inspection	5	5	06-Jun-17	12-Jun-17																								
SR1220	Fire Life Safety Testing	5	5	16-Jun-17	22-Jun-17																								
SR1230	MEP Commisioning	15	15	16-Jun-17	07-Jul-17																								
SR1240	Weather Delays	10	10	27-Jun-17	11-Jul-17																								
SR1250	Substantial Completion	0	0		11-Jul-17																								
SR1260	Owner FF&E	20	20	12-Jul-17	08-Aug-17*																								
Common Building		293	293	10-May-16	06-Jul-17																								
Site Work & Utilities		15	15	10-May-16	31-May-16																								
CB1870	Cut & Remove Existing Trees	5	5	10-May-16	16-May-16																								
CB1880	Rough Grade / Clear & Grub	5	5	17-May-16	23-May-16																								
CB1890	Establish Sub-grade	5	5	24-May-16	31-May-16																								
Foundation / SOG		63	63	01-Jun-16	29-Aug-16																								
CB1740	Layout Caissons	3	3	01-Jun-16	03-Jun-16																								
CB1750	Drill & Place Caissons	10	10	27-Jun-16	11-Jul-16																								
CB1760	Lift Pit	7	7	12-Jul-16	20-Jul-16																								
CB1770	Undergroud MEP Trades	10	10	12-Jul-16	25-Jul-16																								
CB1780	Install Gabion Walls	7	7	12-Jul-16	20-Jul-16																								
CB1790	Form & Pour Column Caps	10	10	12-Jul-16	25-Jul-16																								
CB1800	Grade Bottom of Slab	3	3	26-Jul-16	28-Jul-16																								
CB1810	Under SOG Waterproofing / Barrier	3	3	02-Aug-16	04-Aug-16																								
CB1820	Formwork & Embeds	5	5	29-Jul-16	04-Aug-16																								
CB1830	Reinforcing SOG	7	7	05-Aug-16	15-Aug-16																								
CB1840	Place Concrete SOG	5	5	16-Aug-16	22-Aug-16																								
CB1850	S/F/F Slab on grade	5	5	16-Aug-16	22-Aug-16																								
CB1860	Form & Pour Stem Walls	5	5	23-Aug-16	29-Aug-16																								
Building Structure & Exterior		101	101	30-Aug-16	25-Jan-17																								
CB1490	Layout & Anchor Bolt Adjustment	5	5	30-Aug-16	06-Sep-16																								
CB1500	Frame 1st Level	10	10	07-Sep-16	20-Sep-16																								
CB1510	Shear, Plumb & Line 1st Level	5	5	21-Sep-16	27-Sep-16																								
CB1540	Block & Pick Up 1st Level	5	5	28-Sep-16	04-Oct-16																								
CB1590	MEP Rough-in	10	10	05-Oct-16	18-Oct-16																								
CB1600	Stack & Roll Joist Roof	10	10	05-Oct-16	18-Oct-16																								
CB1610	Erect Scffoldong	5	5	05-Oct-16	11-Oct-16																								
CB1620	Deck (Plywood) Roof	5	5	19-Oct-16	25-Oct-16																								
CB1630	Exterior Sheathing & Waterproofing	7	7	26-Oct-16	03-Nov-16																								
CB1640	Windows & Exterior Door Frames	7	7	04-Nov-16	15-Nov-16																								
CB1650	Waterproofing, Air Barrier, & Lath	5	5	16-Nov-16	22-Nov-16																								
CB1660	Plaster - Scratch	7	7	23-Nov-16	05-Dec-16																								
CB1670	Hardie Panel	10	10	23-Nov-16	08-Dec-16																								
CB1680	Plaster - Brown	7	7	06-Dec-16	14-Dec-16																								
CB1690	Curtain Wall	10	10	15-Dec-16	29-Dec-16																								
CB1700	Plaster - Cure	10	10	15-Dec-16	29-Dec-16																								
CB1710	Plaster & Stone Veneer Finish	10	10	30-Dec-16	13-Jan-17																								
CB1720	Paint	5	5	16-Jan-17	20-Jan-17																								

█ Remaining Level of Effort
█ Actual Level of Effort
█ Actual Work
█ Remaining Work
█ Critical Remaining Work
◆ Milestone

Westmont College IGLL
Project Schedule

data date: 05-Jan-16

Page 3 of 7

Priliminary Project Schedule

Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	2016												2017										
						Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep		
NR1140	Grade Bottom of Slab	3	3	12-Jul-16	14-Jul-16																							
NR1145	Form & Pour Stem Walls	5	5	16-Aug-16	22-Aug-16																							
NR1150	Install Gabion Walls	10	10	27-Jun-16	11-Jul-16																							
NR1160	Underground MEP Trades	10	10	27-Jun-16	11-Jul-16																							
NR1170	Under SOG Waterproofing / Barrier	3	3	26-Jul-16	28-Jul-16																							
NR1180	Formwork & Embeds	5	5	15-Jul-16	21-Jul-16																							
NR1190	Elevator Pits	10	10	12-Jul-16	25-Jul-16																							
NR1200	Reinforcing SOG	7	7	29-Jul-16	08-Aug-16																							
NR1210	Place Concrete SOG	5	5	09-Aug-16	15-Aug-16																							
NR1220	Form & Pour Column Caps	10	10	27-Jun-16	11-Jul-16																							
NR1230	S/F/F Slab on grade	5	5	09-Aug-16	15-Aug-16																							
Building Structure & Exterior		117	117	23-Aug-16	09-Feb-17																							
NR1100	Layout & Anchor Bolt Adjustment	5	5	23-Aug-16	29-Aug-16																							
NR1110	Frame 1st Level	12	12	30-Aug-16	15-Sep-16																							
NR1120	Shear, Plumb & Line 1st Level	5	5	16-Sep-16	22-Sep-16																							
NR1240	Stack & Roll Joist 2nd Level	5	5	23-Sep-16	29-Sep-16																							
NR1250	Deck (Plywood) 2nd Level	5	5	30-Sep-16	06-Oct-16																							
NR1260	Block & Pick Up 1st Level	5	5	23-Sep-16	29-Sep-16																							
NR1270	Layout 2nd Level	2	2	07-Oct-16	10-Oct-16																							
NR1280	Frame 2nd Level	12	12	11-Oct-16	26-Oct-16																							
NR1290	Shear, Plumb & Line 2nd Level	5	5	27-Oct-16	02-Nov-16																							
NR1300	Stack & Roll Joist Roof	5	5	03-Nov-16	09-Nov-16																							
NR1310	Deck (Plywood) Roof	5	5	10-Nov-16	17-Nov-16																							
NR1320	MEP Rough-in	10	10	13-Oct-16	26-Oct-16																							
NR1330	Exterior Sheathing & Waterproofing	7	7	18-Nov-16	30-Nov-16																							
NR1340	Windows & Exterior Door Frames	7	7	01-Dec-16	09-Dec-16																							
NR1350	Waterproofing, Air Barrier, & Lath	5	5	12-Dec-16	16-Dec-16																							
NR1360	Plaster - Scratch	7	7	19-Dec-16	28-Dec-16																							
NR1370	Plaster - Brown	7	7	29-Dec-16	09-Jan-17																							
NR1380	Plaster - Cure	10	10	10-Jan-17	23-Jan-17																							
NR1390	Plaster & Stone Veneer Finish	5	5	24-Jan-17	30-Jan-17																							
NR1400	Hardie Panel	10	10	19-Dec-16	03-Jan-17																							
NR1410	Curtain Wall	10	10	10-Jan-17	23-Jan-17																							
NR1420	Stairs & Railings	5	5	11-Oct-16	17-Oct-16																							
NR1430	Paint	5	5	31-Jan-17	06-Feb-17																							
NR1440	Erect Scaffolding	5	5	03-Nov-16	09-Nov-16																							
NR1450	Remove Scaffolding	3	3	07-Feb-17	09-Feb-17																							
NR3070	Install HM Door Frames	5	5	30-Aug-16	06-Sep-16																							
NR3080	Install HM Door Frames	5	5	11-Oct-16	17-Oct-16																							
Roof		30	30	18-Nov-16	04-Jan-17																							
NR1040	Single Ply Roof @ Equipment Well	5	5	13-Dec-16	19-Dec-16																							
NR1460	Waterproof Roof Deck	5	5	18-Nov-16	28-Nov-16																							
NR1470	Standing Seam Roof	10	10	29-Nov-16	12-Dec-16																							
NR1480	Metal Screening @ Exhaust Vents	5	5	28-Dec-16	04-Jan-17																							
NR1490	Set Equipment	5	5	20-Dec-16	27-Dec-16																							
Building Interiors		168	168	07-Oct-16	07-Jun-17																							
1st Floor		139	139	07-Oct-16	26-Apr-17																							
NR1030	1st Interior Framing and Soffit	10	10	07-Oct-16	20-Oct-16																							
NR1500	1st MEP Rough Walls	15	15	21-Oct-16	10-Nov-16																							
NR1510	1st MEPF Rough Ceilings	15	15	14-Nov-16	06-Dec-16																							
NR1520	1st Floor Prep	5	5	07-Dec-16	13-Dec-16																							
NR1530	1st One Side Drywall	15	15	19-Dec-16	10-Jan-17																							
NR1540	1st Insulation	5	5	11-Jan-17	17-Jan-17																							
NR1550	1st Second Side Drywall	15	15	18-Jan-17	07-Feb-17																							
NR1560	1st Tape, Sand & Finish	12	12	08-Feb-17	23-Feb-17																							

█ Remaining Level of Effort
█ Actual Level of Effort
█ Actual Work
█ Remaining Work
█ Critical Remaining Work
◆ Milestone

data date: 05-Jan-16

Westmont College IGLL
Project Schedule

Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	2016												2017							
						Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug
NR1570	1st Set Doors & Frames	7	7	24-Feb-17	06-Mar-17																				1st Set Doors & Frames
NR1580	1st Paint Prime & 1st coat	7	7	07-Mar-17	15-Mar-17																				1st Paint Prime & 1st coat
NR1590	1st Set Millwork & Vanities	10	10	16-Mar-17	29-Mar-17																				1st Set Millwork & Vanities
NR1600	1st Ceramic Tile Bath	5	5	30-Mar-17	05-Apr-17																				1st Ceramic Tile Bath
NR1610	1st Vinyl & Carpet	5	5	06-Apr-17	12-Apr-17																				1st Vinyl & Carpet
NR1620	1st Paint Final	5	5	13-Apr-17	19-Apr-17																				1st Paint Final
NR1630	1st MEPF Finish	10	10	13-Apr-17	26-Apr-17																				1st MEPF Finish
2nd Floor		149	149	03-Nov-16	07-Jun-17																				
NR1640	2nd Flr. Interior Framing and Soffits	10	10	03-Nov-16	17-Nov-16																				2nd Flr. Interior Framing and Soffits
NR1800	2nd Flr. MEP Rough Walls	15	15	18-Nov-16	12-Dec-16																				2nd Flr. MEP Rough Walls
NR1810	2nd Flr. MEPF Rough Ceilings	15	15	07-Dec-16	28-Dec-16																				2nd Flr. MEPF Rough Ceilings
NR1820	2nd Flr. Light Weight Gypsum Subfloor	5	5	29-Dec-16	05-Jan-17																				2nd Flr. Light Weight Gypsum Subfloor
NR1830	2nd Flr. One Side Drywall	15	15	07-Feb-17	27-Feb-17																				2nd Flr. One Side Drywall
NR1840	2nd Flr. Insulation	5	5	28-Feb-17	06-Mar-17																				2nd Flr. Insulation
NR1850	2nd Flr. Second Side Drywall	15	15	07-Mar-17	27-Mar-17																				2nd Flr. Second Side Drywall
NR1860	2nd Flr. Tape, Sand & Finish	12	12	28-Mar-17	12-Apr-17																				2nd Flr. Tape, Sand & Finish
NR1870	2nd Flr. Set Doors & Frames	7	7	13-Apr-17	21-Apr-17																				2nd Flr. Set Doors & Frames
NR1880	2nd Flr. Paint Prime & 1st coat	7	7	24-Apr-17	02-May-17																				2nd Flr. Paint Prime & 1st coat
NR1890	2nd Flr. Set Millwork & Vanities	10	10	03-May-17	16-May-17																				2nd Flr. Set Millwork & Vanities
NR1900	2nd Flr. Ceramic Tile Bath	5	5	17-May-17	23-May-17																				2nd Flr. Ceramic Tile Bath
NR1910	2nd Flr. Vinyl & Carpet	5	5	03-May-17	09-May-17																				2nd Flr. Vinyl & Carpet
NR1920	2nd Flr. Paint Final	5	5	24-May-17	31-May-17																				2nd Flr. Paint Final
NR1930	2nd Flr. MEPF Finish	10	10	24-May-17	07-Jun-17																				2nd Flr. MEPF Finish
Elevators & HC Lifts		90	90	10-Feb-17	16-Jun-17																				
NR1050	Hydro Elevator	30	30	10-Feb-17	23-Mar-17																				Hydro Elevator
NR1650	Wheel Chair Lifts	30	30	10-Feb-17	23-Mar-17																				Wheel Chair Lifts
NR1660	Test Elevators	5	5	12-Jun-17	16-Jun-17																				Test Elevators
NR1740	Test Whell Chair Lifts	5	5	12-Jun-17	16-Jun-17																				Test Whell Chair Lifts
Hardscapes & Decks		25	25	10-Feb-17	16-Mar-17																				
NR1060	Waterproofing & Flashing at Decks	5	5	10-Feb-17	16-Feb-17																				Waterproofing & Flashing at Decks
NR1670	Place Concrete at Decks	5	5	24-Feb-17	02-Mar-17																				Place Concrete at Decks
NR1690	Install Stairs at Decks	5	5	17-Feb-17	23-Feb-17																				Install Stairs at Decks
NR1950	Install Handrail/Guardrails	10	10	03-Mar-17	16-Mar-17																				Install Handrail/Guardrails
Punch / System Test / Clean		50	50	08-Jun-17	17-Aug-17																				
NR1070	Test & Balance	5	5	22-Jun-17	28-Jun-17																				Test & Balance
NR1700	MEP Commisioning	10	10	29-Jun-17	13-Jul-17																				MEP Commisioning
NR1710	Punchlist	15	15	08-Jun-17	28-Jun-17																				Punchlist
NR1720	Fire Life Safety Testing	5	5	29-Jun-17	06-Jul-17																				Fire Life Safety Te
NR1730	Final County Inspection	5	5	19-Jun-17	23-Jun-17																				Final County Inspecti
NR1750	Energize System	2	2	08-Jun-17	09-Jun-17																				Energize System
NR1760	Pipe Flush	5	5	08-Jun-17	14-Jun-17																				Pipe Flush
NR1770	Equipment Start-up	5	5	15-Jun-17	21-Jun-17																				Equipment Start-up
NR1780	Weather Delays	10	10	07-Jul-17	20-Jul-17																				Weather Delays
NR1790	Substantial Completion	0	0		20-Jul-17																				Substantial Co
NR1940	Owner FF&E	20	20	21-Jul-17	17-Aug-17*																				Owner F
Roadways & Parking Area		251	251	24-May-16	19-May-17																				
RP1140	Stake Fire Dept Turnaround	2	2	24-May-16	25-May-16																				Stake Fire Dept Turnaround
RP1150	Install Base	2	2	26-May-16	27-May-16																				Install Base
RP1160	Install 1 layer Asphalt (Construction Entrance)	3	3	31-May-16	02-Jun-16																				Install 1 layer Asphalt (Construction Entrance)
RP1170	Install Final Layer Asphalt at Turnaround	3	3	04-May-17	08-May-17																				Install Final Layer Asphalt at Tu
RP1180	Patch Asphalt Road at Van Kampen Hall	3	3	09-May-17	11-May-17																				Patch Asphalt Road at Van Kar
RP1190	Patch and Slurry Main Road and Parking	3	3	12-May-17	16-May-17																				Patch and Slurry Main Road a
RP1200	Striping at Roadways and Parking	3	3	17-May-17	19-May-17																				Striping at Roadways and Pa
RP1210	Install Required Sinage	2	2	17-May-17	18-May-17																				Install Required Sinage

- Remaining Level of Effort
- Actual Level of Effort
- Actual Work
- Remaining Work
- Critical Remaining Work
- ◆ Milestone

Westmont College IGLL
Project Schedule

data date: 05-Jan-16

Priliminary Project Schedule

Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	2016												2017											
						Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep			
Site Work																													
SW1150	Layout & Stake Hardscape	3	3	10-Feb-17	17-May-17	<div style="float: right;"> Layout & Stake Hardscape Grade for Hardscape Install Formwork Install Irrigation Sleeves Install Reinforcing Place Concrete Strip Formwork Construct Rain Gardens Install Irrigation Install Trees Install Plants Install Decomposed Granite Place Mulch </div>																							
SW1160	Grade for Hardscape	15	15	15-Feb-17	07-Mar-17																								
SW1170	Install Formwork	15	15	22-Feb-17	14-Mar-17																								
SW1180	Install Irrigation Sleeves	5	5	22-Feb-17	28-Feb-17																								
SW1190	Install Reinforcing	10	10	01-Mar-17	14-Mar-17																								
SW1200	Place Concrete	10	10	08-Mar-17	21-Mar-17																								
SW1210	Strip Formwork	5	5	17-Mar-17	23-Mar-17																								
SW1220	Construct Rain Gardens	15	15	17-Mar-17	06-Apr-17																								
SW1230	Install Irrigation	15	15	06-Apr-17	26-Apr-17																								
SW1240	Install Trees	10	10	17-Mar-17	30-Mar-17																								
SW1250	Install Plants	15	15	20-Apr-17	10-May-17																								
SW1260	Install Decomposed Granite	15	15	28-Mar-17	17-Apr-17																								
SW1270	Place Mulch	10	10	04-May-17	17-May-17																								
Leed Commissioning & Certification																													
LD1160	LEED Certification	10	10	21-Jul-17	03-Aug-17	<div style="float: right;"> LEED Certif </div>																							
Closeout																													
CO1170	Warranty & Close Out Binders	30	30	29-Jun-17	10-Aug-17	<div style="float: right;"> Warranty & </div>																							
CO1180	Project Completion	0	0		17-Aug-17	<div style="float: right;"> Project C </div>																							

- Remaining Level of Effort
- Actual Level of Effort
- Actual Work
- Remaining Work
- Critical Remaining Work
- ◆ Milestone